

ENGINEERING REPORT

for

BALL MOUNTAIN DAM


located in

JAMAICA, VERMONT

Prepared for:

U.S. Army Corps of Engineers
New England Division
424 Trapelo Road
Waltham, MA 02254

31 May 1985
Contract No. DACW-33-83-D-0006
W.O. #0024



EGA

TABLE OF CONTENTS

1.0 GENERAL

- 1.1 Authorization
- 1.2 Project Site
- 1.3 Purpose
- 1.4 Scope of Investigation

2.0 QUALITY CONTROL

2.1 Drilling

- 2.1.1 Equipment
- 2.1.2 Records
- 2.1.3 Procedures

2.2 Survey

- 2.2.1 Equipment
- 2.2.2 Records
- 2.2.3 Procedures

3.0 QUALITY CONTROL CERTIFICATION

Table 1: Summary of Daily Activities

Table 2: Summary of Horizontal and Vertical Movements

Figure 1: Crest Monument Locations

Figure 2: Crest Monuments

Appendix A: Installation and Survey Instructions

Appendix B: Computation and Summary of Field notes

Appendix C: Safety Reports

1.0 GENERAL

1.1 Authorization

The work described herein was performed under Contract DACW 33-83-D-0006, Work Order Number 0024, dated December 1984.

1.2 Project Site

The project site is the Ball Mountain Dam located in Jamaica, Vermont.

1.3 Purpose

The purpose of this work order is to install eight (8) survey crest monuments, and to monitor their vertical and horizontal movements thru April of 1985 (See Figure 1).

1.4 Scope of the Investigation

Installation and survey instructions, which were supplied by the Army Corps of Engineers, New England Division are included as Appendix A. No geotechnical inspection was required by the government. The installation consisted of installing eight (8) monuments along the crest at locations staked in the field by the government. The installed crest monuments were located by EDM Survey.

A total of six surveys were made to monitor vertical and horizontal movements of the crest monuments. The crest monuments are designated T1 through T8. Field data was recorded in Field Book FC 502 which was supplied by the government. Levels were run from monument B through the crest survey monuments on the dam (including old monuments G, F, and A) with a return run from the monuments on the dam back into Monument B to check the closure of the run. Closure tolerance should be no greater than 0.05'. Horizontal movements were monitored by setting up on Monument H, siting on B and recording the offset to each crest monument. The angle of the offset was recorded and the resultant distance computed. A check was made by setting up on Monument B, siting H and recording the angle and offset of each crest monument.

2.0 QUALITY CONTROL

2.1 Monument Installation

2.1.1 EQUIPMENT

The following equipment and tools were used to install the monuments:

- a. Core Drill: The core drill used was a hydraulically driven rotary, head unit manufactured by Acker Drill Co. Inc. of Scranton Pa..
- b. Drive Hammer: The drive hammer used to advance the casing weighed 300 lbs.
- c. Casing and Rods: Three inch casing was used for the installed crest monuments. AW-size drill rods were used in washing out the borehole in conjunction with a roller rock bit.
- d. Drill Bits: A 2-15/16" roller bit was used to clean out the driven casing.

2.1.2 Records

Records were kept of all activities and installation procedures. No boring logs were requested or kept. (See Table 1)

2.1.3 Procedures

- a. Two to three ft of boulders were removed from the surface prior to installing the monuments at the designated locations.
- b. The monuments were installed by advancing the casing with a 300 pound hammer and then washing out the casing with a roller bit.
- c. The casing was then backfilled with concrete sand. The casing was sealed with a threaded cap and tightened by wrench.
- d. The installed monuments were labeled in the order of their installation and were subsequently surveyed according to the specifications.

2.2 Survey

2.2.1 Equipment

The following equipment was used to determine the location and/or elevation of the crest monuments:

1. TOPCON GTS-2 total station: this instrument uses an EDM to measure slope distance and a 5 second theodolite to measure horizontal and vertical angles.
2. Wild Level.
3. Fifteen (15) feet Frisco Road.
4. TOPCON retro-prism with tilting prism holder.

2.2.2 RECORDS

All field data was recorded in Field Book FC502, and has been returned to the Corps of Engineers.

2.2.3 PROCEDURES

Each crest monument was located by setting up the EDM over Monument H, backsighting Monument B and measuring angles and distance. The EDM was then moved to Monument B, and the same procedure followed, using Monument H as a backsite.

The elevation of each crest monument was determined by precision leveling. Closure tolerance was less than 0.05 feet.

The coordinates for each crest monument were determined by arbitrarily assigning the coordinates values of 10,000, 10,000 to Monument B. The coordinates of Monument H were determined by assuming a bearing of S 30° W from Monument B to H and measuring a distance of 1257.1955. The resulting coordinates of H are 8911.2367 and 9371.4022. Using this frame of reference, the coordinates and elevation of each monument for each site visit were computed and are summarized in Appendix B.

The difference between the initial coordinates values and elevation determined during our December, 1984 visit, and each subsequent visit are summarized in Table 2 and Figure 2. The values are in feet and are not cumulative.

Found
T1
T3

3.0 QUALITY CONTROL CERTIFICATION

I hereby certify that the above-mentioned records, equipment and procedures were used to perform the subsurface exploration and survey work described herein. I also certify that the work was performed in a professional manner and meets the requirments set forth in the work order.

Certified May 31, 1985,

Nicholas A. Lanney

Nicholas A. Lanney, P.E.

TABLE 1

SUMMARY OF SURVEY ACTIVITIES

<u>DATE</u>	<u>ACTIVITIES</u>
December 9	Installed T1, T2, T3, T4. 1.5 hours standby time for moving between holes. On site for 6.5 hours.
December 10	Installed T5, T6, T7, and T8. 1.5 hours standby time for moving between holes. On site for 6.0 hours.
December 17	Travel to Ball Mountain Dam. Compacted additional material around loose crest monuments to secure them. Labeled all crest monuments
December 18 & 19	Located crest monuments from control points. Completed level run. Work progressed very slowly due to strong winds.
January 8	Travel to Ball Mountain Dam. Started locating crest monuments.
January 9	Continued with survey work. Slow progress due to cold weather. Stopped work at noon due to high winds and cold temperatures. Four hours standby time.
January 10	Completed survey and returned to Rockland, MA

SUMMARY OF ACTIVITIES

BALL MOUNTAIN DAM - W.O. #24

13 Feb. 1985	Mobilized to Ball Mountain. Started survey of crest monuments.
14 Feb. 1985	Continued surveying crest monuments Four hours standby due to snow squalls.
15 Feb. 1985	Finished survey at 1200 hours and returned to Rockland office.
11 March 1985	Mobilized to Ball Mountain. Started survey of crest monuments
12 March 1985	Standby 8 hours due to rain storm.
13 March 1985	Completed survey and returned to Rockland office.
3 April 1985	Mobilized to Ball Mountain Dam and started crest monument survey.
4 April 1985	Completed survey and returned to Rockland office.
22 April 1985	Mobilized to Ball Mountain Dam started crest monument survey
23 April 1985	Completed survey and returned to Rockland, MA

TABLE 2 SUMMARY OF HORIZONTAL AND VERTICAL MOVEMENTS


[illegible]

	T4	T5	T6
H V	H V	H V	H V
NORTH EAST	NORTH EAST	NORTH EAST	NORTH EAST
January 10 2	-0.0067 -0.0054 -0.015	0 -0.0013 +0.025	-0.006 0 +0.01
February 15 3	-0.0007 -0.0002 +0.005	0.01 -0.006 +0.01	-0.006 0.011 +0.015
March 14 4	+0.012 -0.0129 +0.015	0 -0.0025 +0.0025	-0.0096 -0.004 +0.022
April 4 5	0.0148 -0.0126 +0.015	-0.014 0.015 +0.005	-0.022 +0.0128 +0.015
April 23 6	0.0098 -0.0091 +0.015	0.0172 0.0105 +0.005	-0.006 +0.014 +0.025


	T7			T8		
	H	V		H	V	
	NORTH	EAST		NORTH	EAST	
January 10 2	0.022	-0.009	-0.015	-0.0108	+0.0115	-0.02
February 15 3	0.005	-0.001	-0.015	+0.0002	-0.014	-0.02
March 14 4	0.0034	-0.007	-0.008	-0.008	-0.0003	-0.015
April 4 5	-0.024	+0.001	-0.005	-0.020	0.009	-0.02
April 23 6	+0.012	+0.014	-0.005	-0.020	0.019	-0.06

	STA (G)			STA (F)			
	NORTH	EAST	VERTICAL	NORTH	EAST	VERTICAL	
January 10 2	0.0333	-0.10	+0.005	0.005	-0.006	-0.03	
February 15 3	0.0197	0.015	-0.005	-0.003	-0.001	+0.035	
March 14 4	0.387	-0.012	+0.0125	-0.002	-0.014	+0.03	
April 4 5	0.0020	0.014	+0.003	-0.004	0.004	+0.02	
April 23 6	0.0351	0.010	+0.02	0.008	0.008	+0.03	


VERTICAL T1 T2 T3 T4




VERTICAL T5 T6 STAG




VERTICAL T7 T8 STAG




NORTH T1 T2 T3 T4




NORTH T5 T6 STAG




NORTH T7 T8 STAG



EAST T1 T2 T3 T4



EAST T5 T6 STAG



EAST T7 T8 STAG




FIGURE 2
CREST MOVEMENT MONITORING
FALL MT. DAM
MAY 10, 1945
PLOTTER BY EP
CHECKED BY NML
FIELD BOOK FC 502

APPENDIX A

Installation and Survey Instructions

ATTACHMENT NO. 1

GEB REQUISITION NO. 85-22, DACW 33-83-D-0006

DELIVERY ORDER NO. 0024

INSPECTION, INSTALLATION AND SURVEY INSTRUCTIONS

PROJECT: Crest Survey Monumentation, Phase 1

SITE: Ball Mountain Dam, Jamaica, VT, Proj. Mgr. Ralph Snow
(802)874-4481

PURPOSE: The purpose of this Delivery Order is to install crest survey monuments. The survey monuments will be used to monitor horizontal and vertical movement of existing dam embankment.

1. SCOPE OF INVESTIGATION.

a. Installations include eight (8) crest monuments. Three (3) shall be driven five (5) feet and five shall be driven seven (7) feet.

b. The crest monument locations shall be staked in the field by the government prior to drilling.

c. One five foot length of NX size casing shall be driven flush with ground surface at locations T-1, T-5 and T-7 as shown on Attachment 2. One five foot length plus one two-foot length of NX size casing shall be driven flush with ground surface at all other locations. The installed casing shall be cleaned out and backfilled with concrete sand. The casing shall then be sealed with a threaded cap and tightened by wrench to prevent vandalism.

d. The location of the crest monuments may be moved up to three feet if refusal is encountered prior to required depth.

e. The installed crest monuments shall be located by EDM survey. Include in the field survey book the EDM type, model number and serial number used to perform the survey.

f. A total of six surveys will be made to monitor vertical and horizontal movements of the crest monuments (twice in December 1984 and once a month thereafter through April 1985). Levels will be run from monument B thru the crest survey monuments on the dam (including old monuments G, F and A) with a return run from the monuments on the dam back into Monument B to check the closure of the run. (See Attachment 3) Closure tolerance should be no greater than 0.05'. Horizontal movements shall be monitored by setting up on Monument H, siting on B and recording the offset to each crest monument. The angle of the offset will be recorded and the resultant distance computed. A check will be made by setting up on Monument B, siting H and recording the angle and offset of each crest monument.

g. The Government shall supply a field survey book (FC-502) in which all field calculations are to be conducted. Also snow shoes are available from the Ball Mountain Project Manager, if needed, for access during the periodic survey readings.

h. No geotechnical inspector will be required for this work effort. The driller shall provide telephone reports to Mr. Blair, Corps of Engineers, at 617-647-8396 every morning before the start of work.

2. SITE CONDITIONS

The proposed installation program is at Ball Mountain Dam, Jamaica, Vt. The location of the survey monuments is along the crest of the dam. During winter conditions, the dam is subject to high winds. Significant snow does not accumulate on top of the dam, but the access road leading to the crest does get snowed in. Access to perform surveys during the winter months might be limited, and snow shoes might be required.

Anticipated materials to be encountered at the crest locations of the dam include a two foot layer of gravel fill then either continued gravel fill on the downstream side or impervious fill. Stone sizes up to 10 inches may be encountered during monument installation. A general plan, Embankment Sections and Embankment Specifications is included in Attachment 4.

3. RIGHTS OF ENTRY.

The contractor is responsible for coordinating all work efforts with the project manager at Ball Mountain dam site, Mr. Ralph W. Snow, (802) 874-4881.

4. COORDINATION.

Mr. James Blair, Corps of Engineers, 617-647-8396, shall be contacted two days prior to the start of work and every workday by the driller to report on how work is progressing. The survey crews shall also contact Mr. Blair prior to the start of each periodic survey. Also, all standby time by either crew must be pre-approved by Mr. Blair or designated Government representative to be compensated to the Government.

5. MONUMENT NUMBERS.

The crest monuments shall be numbered in consecutive order as follows: Mon. #T1.

6. GOVERNMENT REVIEW.

The Government will review the draft geotechnical report submittal as well as the completed report. Subsequent to such review, the Contractor shall accomplish any corrections which may be directed as the result of the Government review.

7. COMPLETION SCHEDULE.

Services under this delivery order shall start within 15 days after receipt of delivery order. Duration of installation field work and location survey is estimated to be 10 days. A summary of activities including daily record of field activity (monument drilling procedure and depth, standby/on site moves) shall be submitted no later than seven calendar days after the completion of the field work. Copies of the survey data and calculations will also be provided to the Government seven calendar days after each survey. When all installation and survey work is complete, the survey field book will be provided to the Government.


8. QUALITY CONTROL.

You will be held responsible for the quality of the maps submitted and for all damages caused the Government as a result of your negligence in the performance of any services furnished under the contract.

Although submissions required by your contract are technically reviewed by the Government, it is emphasized that your work must be prosecuted using proper internal controls and review procedures. The letter of transmittal for each submission which you make shall include a certification that the submission has been subjected to your own review and coordination procedures to insure (a) completeness for each discipline commensurate with the level of effort required for that submission; (b) elimination of conflicts, errors and omissions, and (c) the overall professional and technical accuracy of the submission. Documents which are significantly deficient in any of these areas will be returned to you for correction and/or upgrading prior to our completing our review. Contract submission dates will not be extended if a resubmission of draft material is required for this reason.

APPENDIX B

Computation and Summary of Field Notes



BRIGGS

Project #

Preparer/Date

Reviewer/Date

SHEET



1 of 10

Subject

BALL MOUNTAIN DAM

STAT V


ELEV #1 (A) 94.48
(B) 94.48
#2 (A) 94.45
(B) 94.45
#3 (A) 94.52
(B) 94.51
#4 (A) 94.51
(B) 94.51
#5 (A) 94.50
(B) 94.50
#6 (A) 94.51
(B) 94.51



	STATION	BEARING	DIST	NORTH	EAST
(1)	H-B-T-1	S 8-46-18 N	727.228	9281.2778	9889.1016
(2)	H-B-T-1	S 8-46-15 W	727.248	9281.263	9889.1071
(3)	H-B-T-1	S 8-46-15 W	727.237	9281.267	9889.1088
(4)	H-B-T-1	S 8-46-20 W	727.24	9281.267	9889.0909
(5)	H-B-T-1	S 8-46-16 S W	727.23	9281.275	9889.1047
(6)	H-B-T-1	S 8-48-15 W	727.225	9281.279	9889.1107

	STATION	BEARING	DIST	NORTH	EAST
(1)	B-H-T-1	N 54-26-30 E	636.359	9281.2997	9889.0956
(2)	B-H-T-1	N 54-26-20 E	636.359	9281.3249	9889.0779
(3)	B-H-T-1	N 54-26-27 E	636.355	9281.3044	9889.0864
(4)	B-H-T-1	N 54-26-27 E	636.344	9281.2982	9889.0777
(5)	B-H-T-1	N 54-26-32 E	636.359	9281.2948	9889.0995
(6)	B-H-T-1	N 54-26-27 E	636.374	9281.3145	9889.1032

AV	NORTH	EAST	DIFF N	DIFF E
(1)	9281.2888	9889.0986	.0219	.006
(2)	9281.299	9889.0925	.0619	.029
(3)	9281.2857	9889.0916	.0374	.022
(4)	9281.2862	9889.0843	.0312	.013
(5)	9281.2849	9889.1021	.0198	.005
(6)	9281.297	9889.1069	.0355	.0075



BRIGGS

Project #

Preparer/Date

12-24-84

Reviewer/Date


SHEET

2 of 10

Subject

BALL MOUNTAIN DAM STA T-2


ELEV #1 (A) 94.66
 (B) 94.66
 #2 (A) 94.63
 (B) 94.63
 #3 (A) 94.65
 (B) 94.64
 #4 (A) 94.665
 (B) 94.665
 #5 (A) 94.66
 (B) 94.65
 #6 (A) 94.66
 (B) 94.66



	STATION	BEARING	DIST	NORTH	EAST
(1)	H-B-T-2	S 8-38-53 W	762.338	9246.3291	9885.3782
(2)	H-B-T-2	S 8-38-55 W	762.36	9246.3082	9885.3607
(3)	H-B-T-2	S 8-38-50 W	762.35	9246.3114	9885.3799
(4)	H-B-T-2	S 8-38-50 W	762.35	9246.3141	9885.3803
(5)	H-B-T-2	S 8-38-50 S W	762.349	9246.3172	9885.3789
(6)	H-B-T-2	S 8-38-47 W	762.34	9246.324	9885.3912

	STATION	BEARING	DIST	NORTH	EAST
(1)	B-H-T-2	N 56-53-43 E	613.565	9246.3479	9885.3691
(2)	B-H-T-2	N 56-53-45 E	613.579	9246.3499	9885.3859
(3)	B-H-T-2	N 56-53-40 E	613.569	9246.3580	9885.3684
(4)	B-H-T-2	N 56-53-50 E	613.568	9246.3327	9885.3839
(5)	B-H-T-2	N 56-53-48 E	613.575	9246.3397	9885.3866
(6)	B-H-T-2	N 56-53-46 E	613.585	9246.3516	9885.3911

AV	NORTH	EAST	DIFF N	DIFF E
(1)	9246.3385	9885.3712	.018	.0041
(2)	9246.3291	9885.3733	.04	.0252
(3)	9246.3347	9885.3742	.046	.0115
(4)	9246.3234	9885.3821	.018	.0036
(5)	9246.3284	9885.3828	.022	.0077
(6)	9246.3378	9885.3912	.028	.0001



BRIGGS

Project #

Preparer/Date

Reviewer/Date

SHEET

3 of 70


Subject

STA T-3

DAM

BALL MOUNTAIN


ELEV #1 (A) 94.41
(B) 94.41
#2 (A) 94.39
(B) 94.38
#3 (A) 94.41
(B) 94.40
#4 (A) 94.42
(B) 94.42
#5 (A) 94.41
(B) 94.40⁺
#6 (A) 94.41
(B) 94.42



	STATION	BEARING	DIST	NORTH	EAST
(1)	H-B-T-3	S 9-43-13 W	730.00	9280.4796	9876.7498
(2)	H-B-T-3	S 9-43-12 W	730.00	9280.4783	9876.7514
(3)	H-B-T-3	S 9-43-05 W	730.00	9280.4741	9876.7758
(4)	H-B-T-3	S 9-43-04 W	729.99	9280.4817	9876.7806
(5)	H-B-T-3	S 9-43-04 W	730.00	9280.4720	9876.7790
(6)	H-B-T-3	S 9-42-57 W	729.98	9280.4885	9876.8052

	STATION	BEARING	DIST	NORTH	EAST
(1)	B-H-T-3	N 53-50-50 E	625.899	9280.48	9876.7827
(2)	B-H-T-3	N 53-50-50 E	625.914	9280.49	9876.7949
(3)	B-H-T-3	N 53-50-40 E	625.909	9280.51	9876.7723
(4)	B-H-T-3	N 53-50-43 E	625.903	9280.499	9876.7734
(5)	B-H-T-3	N 53-50-47 E	625.915	9280.4954	9876.7908
(6)	B-H-T-3	N 53-50-45	625.925	9280.5074	9876.7949

AV	NORTH	EAST	DIFF N	DIFF E
(1)	9280.4798	9876.766	.0009	.0329
(2)	9280.4842	9876.773	.01	.0435
(3)	9280.4920	9876.7741	.036	.0035
(4)	9280.4903	9876.78	.0173	.0146
(5)	9280.484	9876.785	.023	.0118
(6)	9280.498	9876.799	.0189	.0108



BRIGGS

Project #

Preparer/Date

Reviewer/Date



SHEET

4 of 10

Subject

BALL MOUNTAIN DAM STA T-4


ELEV #1 (A) 95.31
 (B) 95.31
 #2 (A) 95.30
 (B) 95.29
 #3 (A) 95.31
 (B) 95.32
 #4 (A) 95.326
 (B) 95.325
 #5 (A) 95.33
 (B) 95.32+
 #6 (A) 95.32
 (B) 95.33



	STATION	BEARING	DIST	NORTH	EAST
(1)	H-B-T-4	S 10-26-55W	644.863	9365.8391	9883.0535
(2)	H-B-T-4	S 10-27-00W	644.88	9365.8143	9883.0398
(3)	H-B-T-4	S 10-26-50W	644.87	9365.823	9883.0664
(4)	H-B-T-4	S 10-26-57W	644.87	9365.829	9883.0453
(5)	H-B-T-4	S 10-26-55W	644.858	9365.835	9883.0526
(6)	H-B-T-4	S 10-26-50W	644.851	9365.834	9883.0693

	STATION	BEARING	DIST	NORTH	EAST
(1)	B-H-T-4	N 48-22-42E	684.459	9365.8612	9883.0682
(2)	B-H-T-4	N 48-22-40E	684.469	9365.8727	9883.0713
(3)	B-H-T-4	N 48-22-36E	684.459	9365.8760	9883.055
(4)	B-H-T-4	N 48-22-31E	684.469	9365.895	9883.051
(5)	B-H-T-4	N 48-22-29E	684.465	9365.895	9883.049
(6)	B-H-T-4	N 48-22-38E	684.477	9365.881	9883.0732

AV	NORTH	EAST	DIFF N	DIFF E
(1)	9365.8502	9883.0609	.022	.015
(2)	9365.8435	9883.0556	.058	.032
(3)	9365.849	9883.0607	.053	.011
(4)	9365.862	9883.048	.066	.0057
(5)	9365.865	9883.0483	.06	.0086
(6)	9365.86	9883.07	.042	.0039



BRIGGS

Project #

Preparer/Date

Reviewer/Date



SHEET 5 of 10

Subject

BALL MOUNTAIN DAM

STA T-5


ELEV #1 (A) 94.27
 (B) 94.27
 #2 (A) 94.25
 (B) 94.24
 #3 (A) 94.27
 (B) 94.25
 #4 (A) 94.27
 (B) 94.275
 #5 (A) 94.27
 (B) 94.26
 6 (A) 94.28
 (B) 94.27



AV	NORTH	EAST	DIFF N	DIFF E
(1)	9611.36	9908.2905	.002	.023
(2)	9611.36	9908.2893	.038	.006
(3)	9611.37	9908.2845	.048	.021
(4)	9611.36	9908.293	.043	.018
(5)	9611.346	9908.305	.003	.009
(6)	9611.377	9908.301	.03	.0037

STATION	BEARING	DIST	NORTH	EAST
(1) B-H-T-5	N 37-29-00 E	882.29	9611.359	9908.302
(2) B-H-T-5	N 37-28-55 E	882.299	9611.381	9908.292
(3) B-H-T-5	N 37-28-50 E	882.299	9611.394	9908.274
(4) B-H-T-5	N 37-28-53 E	882.298	9611.385	9908.284
(5) B-H-T-5	N 37-29-01 E	882.279	9611.348	9908.3010
(6) B-H-T-5	N 37-28-55 E	882.315	9611.3922	9908.3027

STATION	BEARING	DIST	NORTH	EAST
(1) H-B-T-5	S 13-16-45 W	399.316	9611.3611	9908.279
(2) H-B-T-5	S 13-16-39 W	399.33	9611.3432	9908.2865
(3) H-B-T-5	S 13-16-35 W	399.33	9611.346	9908.295
(4) H-B-T-5	S 13-16-31 W	399.33	9611.342	9908.302
(5) H-B-T-5	S 13-16-27 W	399.324	9611.345	9908.310
(6) H-B-T-5	S 13-16-35 W	399.31	9611.3621	9908.299



BRIGGS

Project #

Preparer/Date

Reviewer/Date



SHEET

6 of 10

Subject

BALL MOUNTAIN DAM STA J-6

ELEV #1 (A) 95.13
 (B) 95.14
 #2 (A) 95.13
 (B) 95.12
 #3 (A) 95.15
 (B) 95.13
 #4 (A) 95.16
 (B) 95.155
 #5 (A) 95.14
 (B) 95.16
 #6 (A) 95.16
 (B) 95.16



	STATION	BEARING	DIST	NORTH	EAST
①	H-B-T-6	S 14-19-31 W	398.344	9614.0421	9901.4382
②	H-B-T-6	S 14-19-35 W	398.358	9614.0301	9901.4282
③	H-B-T-6	S 14-19-24 W	398.352	9614.0305	9901.4502
④	H-B-T-6	S 14-19-33 W	398.351	9614.0362	9901.4337
⑤	H-B-T-6	S 14-19-26 W	398.343	9614.0411	9901.4479
⑥	H-B-T-6	S 14-19-13 W	398.34	9614.0371	9901.4738

	STATION	BEARING	DIST	NORTH	EAST
①	B-H-T-6	N 37-01-18 E	880.289	9614.067	9901.4397
②	B-H-T-6	N 37-01-20 E	880.294	9614.066	9901.4496
③	B-H-T-6	N 37-01-20 E	880.294	9614.066	9901.4495
④	B-H-T-6	N 37-01-20	880.285	9614.058	9901.4434
⑤	B-H-T-6	N 37-01-27	880.265	9614.024	9901.4554
⑥	B-H-T-6	N 37-01-14	880.29	9614.0847	9901.4316

AV	NORTH	EAST	Diff N	Diff E
(1)	9614.0546	9901.4389	.025	.0015
(2)	9614.0481	9901.4389	.063	.0214
(3)	9614.048	9901.4498	.036	.0007
(4)	9614.045	9901.4355	.016	.009
(5)	9614.033	9901.4517	.017	.0075
(6)	9614.061	9901.4527	.047	.0422



BRIGGS

Project #

Preparer/Date

Reviewer/Date

SHEET



7 of 10

Subject

12-24-84

BALL MOUNTAIN DAM STA T-7

ELEV #1 (A) 95.04
 (B) 95.05
 #2 (A) 95.03
 (B) 95.03
 #3 (A) 95.04
 (B) 95.02
 #4 (A) 95.04
 (B) 95.035
 #5 (A) 95.03
 (B) 95.05
 #6 (A) 95.04
 (B) 95.04



STATION	BEARING	DIST	NORTH	EAST
(1) B-H-T-7	N 33-28-49 E	1002.675	9747.5435	9924.5277
(2) B-H-T-7	N 33-28-47 E	1002.675	9747.5489	9924.5196
(3) B-H-T-7	N 33-28-46 E	1002.679	9747.5557	9924.5183
(4) B-H-T-7	N 33-28-45 E	1002.665	9747.5457	9924.5059
(5) B-H-T-7	N 33-28-56 E	1002.6399	9747.4983	9924.5328
(6) B-H-T-7	N 33-28-48 E	1002.68.50	9747.5547	9924.5293

AV	NORTH	EAST	DIFF N	DIFF E
(1)	9747.528	9924.524	.03	.006
(2)	9747.5499	9924.515	.039	.010
(3)	9747.5328	9924.523	.045	.0098
(4)	9747.5246	9924.5167	.042	.022
(5)	9747.504	9924.525	.012	.0158
(6)	9747.54	9924.538	.029	.018

STATION	BEARING	DIST	NORTH	EAST
(1) H-B-T-7	S 16-38-37 W	263.53	9747.5132	9924.5211
(2) H-B-T-7	S 16-38-45 W	263.53	9747.5098	9924.5099
(3) H-B-T-7	S 16-38-31 W	263.528	9747.5099	9924.5281
(4) H-B-T-7	S 16-38-30 W	263.535	9747.5035	9924.5276
(5) H-B-T-7	S 16-38-39 W	263.531	9747.5105	9924.5170
(6) H-B-T-7	S 16-38-20 W	263.508	9747.5255	9924.5479



BRIGGS

Project #

Preparer/Date

Reviewer/Date


SHEET

8 of 10

Subject

12-24-84

BALL MOUNTAIN DAM STA T-8



ELEV #1 (A) 94.06

(B) 94.06

#2 (A) 94.04


(B) 94.04

#3 (A) 94.05

(B) 94.03

(4) (A) 94.05

(B) 94.04



ELEV

(5) A 94.05

B 94.03*

(6) A 94.04

B 94.04

STATION	BEARING	DIST	NORTH	EAST
(1)	H-B-T-8 S 14-54-14 W	258.269	9750.4192	9933.5736
(2)	H-B-T-8 S 14-54-16 W	258.28	9750.4091	9933.5683
(3)	H-B-T-8 S 14-54-05 W	258.27	9750.4114	9933.5831
(4)	H-B-T-8 S 14-54-02 W	258.27	9750.4098	9933.5866
(5)	H-B-T-8 S 14-54-08 W	258.276	9750.4102	9933.5789
(6)	H-B-T-8 S 14-53-55 W	258.253	9750.4129	9933.6008

STATION	BEARING	DIST	NORTH	EAST
(1)	B-H-T-8 N 33-49-03 E	1010.11	9750.4537	9933.5803
(2)	B-H-T-8 N 33-49-09 E	1010.119	9750.4422	9933.6079
(3)	B-H-T-8 N 33-49-00 E	1010.113	9750.4618	9933.5681
(4)	B-H-T-8 N 33-49-00 E	1010.113	9750.4617	9933.5679
(5)	B-H-T-8 N 33-49-08 E	1010.094	9750.4223	9933.5917
(6)	B-H-T-8 N 33-49-01 SE	1010.194	9750.4831	9933.5912

AV.	NORTH	EAST	Diff N	Diff E
(1)	9750.43695	9933.57695	.03	.0067
(2)	9750.4257	9933.5881	.033	.0396
(3)	9750.4366	9933.5756	.05	.015
(4)	9750.4357	9933.5772	.05	.019
(5)	9750.416	9933.585	.042	.013
(6)	9750.456	9933.596	.054	.0096



BRIGGS

Project # 50684

Preparer/Date


12-24-84

Reviewer/Date


SHEET 9 of 10

Subject

BALL MOUNTAIN DAM STA (G)



ELEV #
#1 (A) 94.55
(B) 94.56
#2 (A) 94.56
(B) 94.56
#3 (A) 94.56
(B) 94.54
#4 (A) 94.57
(B) 94.565
#5 (A) 94.59
(B) 94.57




ELEV
#6 (A) 94.57
(B) 94.58

	STATION	BEARING	DIST	NORTH	EAST
12-24-84 (1)	H-B-G	S 16-17-52 W	237.98	9771.5799	9933.2149
1-9-85 (2)	H-B-G	S 16-18-05 W	237.95	9771.6134	9933.2091
2-19-85 (3)	H-B-G	S 16-17-50 W	237.95	9771.6085	9933.2257
3-13-85 (4)	H-B-G	S 16-17-56 W	237.94	9771.625	9933.2232
4-3-85 (5)	H-B-G	S 16-17-45 W	237.95	9771.609	9933.232
4-22-85 6	H-B-G	S 16-17-42 S	237.936	9771.622	9933.239

	STATION	BEARING	DIST	NORTH	EAST
(1)	B-H-G	N 33-08-39 E	1027.56	9771.6099	9933.21795
(2)	B-H-G	N 33-08-33 E	1027.58	9771.6430	9933.20397
(3)	B-H-G	N 33-08-41 E	1027.579	9771.6208	9933.2371
(4)	B-H-G	N 33-08-30 E	1027.57	9771.6423	9933.1856
(5)	B-H-G	N 33-08-43 E	1027.54	9771.5848	9933.2284
(6)	B-H-G	N 33-08-35 E	1027.58	9771.6378	9933.2124

AV	NORTH	EAST	DIFF N	DIFF E
(1)	9771.5949	9933.216	.03	.003
(2)	9771.6282	9933.206	.0296	.005
(3)	9771.6146	9933.231	.012	.011
(4)	9771.6336	9933.204	.017	.037
(5)	9771.5969	9933.23	.024	.004
(6)	9771.63	9933.226	.016	.02



BRIGGS

Project #

Preparer/Date

Reviewer/Date

SHEET

10 of 10

12-24-84

Subject

BALL MOUNTAIN DAM STA (F)

ELEV #

(A) 94.83

(B) 94.84

#2 (A) 94.84

(B) 94.84

(3) (A) 94.89

(B) 94.88

(4) (A) 94.91



(B) 94.90

(5) (A) 94.89

(B) 94.89

(6) (A) 94.89

(B) 94.90



AV	NORTH	EAST	Diff N	Diff E
(1)	9554.486	9898.0179	.0067	.0213
(2)	9554.494	9898.0053	.057	.003
(3)	9554.499	9898.0052	.0477	.0028
(4)	9554.489	9898.0137	.03	.0079
(5)	9554.493	9898.009	.04	.02
(6)	9554.493	9898.02	.06	.02

STATION	BEARING	DIST	NORTH	EAST
(1) B-H-F	N 39-18-25 E	831.329	9554.4893	9898.0285
(2) B-H-F	N 39-18-15 E	831.339	9554.5227	9898.0038
(3) B-H-F	N 39-18-15 E	831.339	9554.5226	9898.0038
(4) B-H-F	N 39-18-19 E	831.329	9554.5044	9898.0097
(5) B-H-F	N 39-18-15 E	831.329	9554.5145	9897.9971
(6) B-H-F	N 39-18-16 E	831.347	9554.5256	9898.0119

STATION	BEARING	DIST	NORTH	EAST
(1) H-B-F	S 12-53-41 W	457.04	9554.4826	9898.0072
(2) H-B-F	S 12-53-39 W	457.059	9554.4659	9898.0068
(3) H-B-F	S 12-53-40 W	457.05	9554.4749	9898.0066
(4) H-B-F	S 12-53-35 W	457.05	9554.4732	9898.0176
(5) H-B-F	S 12-53-33 W	457.05	9554.4722	9898.0208
(6) H-B-F	S 12-53-27 W	457.06	9554.4596	9898.0315

APPENDIX C

Safety Reports

EASTERN GEOTECHNICAL ASSOCIATES

WEEKLY SAFETY MEETING

TO: Safety Office, NED

FROM: Field Engineer
THRU: Project Engineer

Date held 10 December 1984
Time 07:00

Weekly safety meeting was held this date for the following personnel:
Contract No. DACW 33-83-D-0006, W. O. No. 24

Personnel present:

Conducted By: N. Lanney

Robert Smith

Edgar Packard

Michael Ganley

1. Subjects discussed Note, delete, or add):

- X Individual Protective Equipment - Ear protection, hard hats
- X Prevention of Falls -
 - Safe Lifting Techniques -
 - Emergency Communications -
 - Fire Prevention -
 - Sanitation, First Aid -
 - Tripping Hazards - trash, hose, nails in lumber -
 - Staging, Ladders, Concrete Forms -
 - Hand Tools -
 - Portable Power Tools -
 - Woodworking Machinery -
 - Equipment Maintenance (Zero defects) -
 - Hoisting Equipment -
 - Ropes, Hooks, Chains and Slings -
 - Electrical Grounding, Temporary Wiring -
 - Lockouts for safe clearance procedures -
 - Electrical, pressure, moving parts -
 - Welding -
 - Excavations -
 - Loose Rock and Steep Slopes -
 - Explosives -
 - Water Safety -
 - Other -

Prepared by: N. Lanney
Field Engineer

2. Exposure:

For the week ending December 14, 3 men at 16 hours, for a total of 48 manhours.

Signature:

Michael A. Lanney
Project Engineer

3. Forwarded: NED, Waltham, MA

EASTERN GEOTECHNICAL ASSOCIATES

WEEKLY SAFETY MEETING

TO: Safety Office, NED

FROM: Field Engineer
THRU: Project Engineer

Date held 7 January 1985

Time 07:00

Weekly safety meeting was held this date for the following personnel:
Contract No. DACW 33-83-D-0006, W. O. No. 24

Personnel present:

Robert Smith

Edgar Pakcard

Robert Page

Conducted By: N. Lanney

1. Subjects discussed Note, delete, or add):

- X Individual Protective Equipment - Ear protection, hard hats
- X Prevention of Falls -
 - Safe Lifting Techniques -
 - Emergency Communications -
 - Fire Prevention -
 - Sanitation, First Aid -
 - Tripping Hazards - trash, hose, nails in lumber -
 - Staging, Ladders, Concrete Forms -
 - Hand Tools -
 - Portable Power Tools -
 - Woodworking Machinery -
 - Equipment Maintenance (Zero defects) -
 - Hoisting Equipment -
 - Ropes, Hooks, Chains and Slings -
 - Electrical Grounding, Temporary Wiring -
 - Lockouts for safe clearance procedures -
 - Electrical, pressure, moving parts -
 - Welding -
 - Excavations -
 - Loose Rock and Steep Slopes -
 - Explosives -
 - Water Safety -
 - Other -

Prepared by: N. Lanney
Field Engineer

2. Exposure:

For the week ending January 12, 3 men at 16 hours, for a total of 48 manhours.

Signature:

Nicholas O. Lanney
Project Engineer

3. Forwarded: NED, Waltham, MA

EASTERN GEOTECHNICAL ASSOCIATES

WEEKLY SAFETY MEETING

TO: Safety Office, NED

FROM: Field Engineer
THRU: Project Engineer

Date held 12 February 1985
Time 07:00

Weekly safety meeting was held this date for the following personnel:
Contract No. DACW 33-83-D-0006, W. O. No. 24

Personnel present:

Robert Smith

Robert Page

Edgar Packard

Conducted By: N. Lanney

1. Subjects discussed Note, delete, or add):

X Individual Protective Equipment - Ear protection, hard hats
X Prevention of Falls -
Safe Lifting Techniques -
Emergency Communications -
Fire Prevention -
Sanitation, First Aid -
Tripping Hazards - trash, hose, nails in lumber -
Staging, Ladders, Concrete Forms -
Hand Tools -
Portable Power Tools -
Woodworking Machinery -
Equipment Maintenance (Zero defects) -
Hoisting Equipment -
Ropes, Hooks, Chains and Slings -
Electrical Grounding, Temporary Wiring -
Lockouts for safe clearance procedures -
Electrical, pressure, moving parts -
Welding -
Excavations -
Loose Rock and Steep Slopes -
Explosives -
Water Safety -
Other -

Prepared by: N. Lanney
Field Engineer

2. Exposure:

For the week ending February 16, 3 men at 16 hours for a total of 48 manhours

Signature:

Nicholas O. Lanney
Project Engineer

3. Forwarded: NED, Waltham, MA

EASTERN GEOTECHNICAL ASSOCIATES

WEEKLY SAFETY MEETING

TO: Safety Office, NED

FROM: Field Engineer
THRU: Project Engineer

Date held 11 March 1985
Time 07:00

Weekly safety meeting was held this date for the following personnel:
Contract No. DACW 33-83-D-0006, W. O. No. 24

Personnel present:

Robert Smith

Robert Page

Edgar Packard

Conducted By: N. Lanney

1. Subjects discussed Note, delete, or add):

- X Individual Protective Equipment - Ear protection, hard hats
- X Prevention of Falls -
 - Safe Lifting Techniques -
 - Emergency Communications -
 - Fire Prevention -
 - Sanitation, First Aid -
 - Tripping Hazards - trash, hose, nails in lumber -
 - Staging, Ladders, Concrete Forms -
 - Hand Tools -
 - Portable Power Tools -
 - Woodworking Machinery -
 - Equipment Maintenance (Zero defects) -
 - Hoisting Equipment -
 - Ropes, Hooks, Chains and Slings -
 - Electrical Grounding, Temporary Wiring -
 - Lockouts for safe clearance procedures -
 - Electrical, pressure, moving parts -
 - Welding -
 - Excavations -
 - Loose Rock and Steep Slopes -
 - Explosives -
 - Water Safety -
 - Other -

Prepared by: N. Lanney
Field Engineer

2. Exposure:

For the week ending March 16, 3 men at 12 hours, for a total of 36 manhours.

Signature:

Nicholas O. Lanney
Project Engineer

3. Forwarded: NED, Waltham, MA

EASTERN GEOTECHNICAL ASSOCIATES

WEEKLY SAFETY MEETING

TO: Safety Office, NED

FROM: Field Engineer
THRU: Project Engineer

Date held 2 April 1985
Time 08:00

Weekly safety meeting was held this date for the following personnel:
Contract No. DACW 33-83-D-0006, W. O. No. 24

Personnel present:

Robert Smith
Edgar Packard
Robert Page

Conducted By: N. Lanney

1. Subjects discussed Note, delete, or add):

- X Individual Protective Equipment - Ear protection, hard hats
- X Prevention of Falls -
 - Safe Lifting Techniques -
 - Emergency Communications -
 - Fire Prevention -
 - Sanitation, First Aid -
 - Tripping Hazards - trash, hose, nails in lumber -
 - Staging, Ladders, Concrete Forms -
 - Hand Tools -
 - Portable Power Tools -
 - Woodworking Machinery -
 - Equipment Maintenance (Zero defects) -
 - Hoisting Equipment -
 - Ropes, Hooks, Chains and Slings -
 - Electrical Grounding, Temporary Wiring -
 - Lockouts for safe clearance procedures -
 - Electrical, pressure, moving parts -
 - Welding -
 - Excavations -
 - Loose Rock and Steep Slopes -
 - Explosives -
 - Water Safety -
 - Other -

Prepared by: Nick Lanney
Field Engineer

2. Exposure:

For the week ending April 7, 3 men at 16 hours, for a total of 48 manhours

Signature:

Nick O. Lanney
Project Engineer

3. Forwarded: NED, Waltham, MA

EASTERN GEOTECHNICAL ASSOCIATES

WEEKLY SAFETY MEETING

TO: Safety Office, NED

FROM: Field Engineer

THRU: Project Engineer

Date held 22 April 1985

Time 07:00

Weekly safety meeting was held this date for the following personnel:
Contract No. DACW 33-83-D-0006, W. O. No. 24

Personnel present:

Robert Smith

Edgar Packard

L. Robert Page

Conducted By: N. Lanney

1. Subjects discussed Note, delete, or add):

- X Individual Protective Equipment - Ear protection, hard hats
- X Prevention of Falls -
 - Safe Lifting Techniques -
 - Emergency Communications -
 - Fire Prevention -
 - Sanitation, First Aid -
 - Tripping Hazards - trash, hose, nails in lumber -
 - Staging, Ladders, Concrete Forms -
 - Hand Tools -
 - Portable Power Tools -
 - Woodworking Machinery -
 - Equipment Maintenance (Zero defects) -
 - Hoisting Equipment -
 - Ropes, Hooks, Chains and Slings -
 - Electrical Grounding, Temporary Wiring -
 - Lockouts for safe clearance procedures -
 - Electrical, pressure, moving parts -
 - Welding -
 - Excavations -
 - Loose Rock and Steep Slopes -
 - Explosives -
 - Water Safety -
 - Other -

Prepared by: Nick Lanney

Field Engineer

2. Exposure:

For the week ending April 23, 3 men at 16 hours, for a total of 48 manhours

Signature: _____

Project Engineer

3. Forwarded: NED, Waltham, MA