GARNISS POND DAM CT-00114

NATIONAL DAM INSPECTION PROGRAM CORPS OF ENGINEERS

The original hardcopy version of this report contains color photographs and/or drawings For additional information on this report please email

U.S. Army Corps of Engineers New England District Email: Library@nae02.usace.army.mil UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Date Entered)

REPORT DOCUMENTATION	READ INSTRUCTIONS BEFORE COMPLETING FORM	
1. REPORT NUMBER	2. GOVT ACCESSION NO.	<del>"</del>
CT_00114	AD8143062	1
4. TITLE (and Subsiste)		5. TYPE OF REPORT & PERIOD COVERED
East Haven, Conn. Garniss Pond Dam	INSPECTION REPORT	
NATIONAL PROGRAM FOR INSPECTION OF NON-FEDERAL DAMS		6. PERFORMING ORG. REPORT NUMBER
7. AUTHOR(*)		B. CONTRACT OR GRANT NUMBER(#)
U.S. ARMY CORPS OF ENGINEERS NEW ENGLAND DIVISION		
9. PERFORMING ORGANIZATION NAME AND ADDRESS		10. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS
DEPT. OF THE ARMY, CORPS OF ENGINEERS		12. REPORT DATE
NEW ENGLAND DIVISION, NEDED	November 1979	
424 TRAPELO ROAD, WALTHAM, MA. 02254  14. MONITORING AGENCY NAME & ADDRESS(II dillerent from Controlling Office)		35.
		15. SECURITY CLASS. (of this report)
		UNCLASSIFIED
	Į	184. DECLASSIFICATION/DOWNGRADING SCHEDULE
6. DISTRIBUTION STATEMENT (of this Report)	<del>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</del>	

APPROVAL FOR PUBLIC RELEASE: DISTRIBUTION UNLIMITED

17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report)

#### 18. SUPPLEMENTARY NOTES

Cover program reads: Phase I Inspection Report, National Dam Inspection Program; however, the official title of the program is: National Program for Inspection of Non-Federal Dams; use cover date for date of report.

19. KEY WORDS (Continue on severee side if necessary and identify by block number)

DAMS, INSPECTION, DAM SAFETY, East Haven, Conn. Garniss Pond Dam

20. ABSTRACT (Continue on reverse side it necessary and identify by block number)

The dam is an earthfill embankment approx. 600' intotal length. Graniss Street is located directly downstream. The height of the dam is taken from the outlet invert elevation to the crest elevation and is equal to 10+ ft. The crest width varies from 10+ ft. along most of the dam to 35+ ft. at the spillway. The apillway is a 10+ ft. wide channel at the left end of the dam. There is a concrete weir at the upstream end of the channel and another concrete weir with a 12 in. outlet valve at the downstream end.

## Cahn Engineers inc.

inis letter is to confirm instructions from the Corps that the Graniss Pond Dam has been reclassified to low hazard, and also to present our findings to date. All further work on the project shall be terminated. The following work has been completed:

- a. Data Collection
- b. Preparation for and the actual field inspection including survey.
- c. Partial preparation and plotting for drawings of the dam.

### Description of Project

The dam is an earthfill embankment approximately 600' in total length. Graniss Street is located directly downstream. The height of the dam is taken from the outlet invert elevation to the crest elevation and is equal to 10+ feet. The crest width varies from 10+ feet along most of the dam to 35+ feet at the spillway. The spillway is a 10+ foot wide channel at the left end of the dam. There is a concrete weir at the upstream end of the channel and another concrete weir with a 12 inch outlet valve at the downstream end. A stone wall is located along the right side of the channel. Water from the 12 inch outlet flows in a small open channel to a 15 inch RCP under Grannis Street.

The owner is the YMCA at 52 Howe Street, East Haven, Connecticut. The purpose of the dam is to provide a recreational pond for three camps located at the pond. The operator at the dam is Walter Allen, 4 Grannis Street, East Haven. There are no plans for the dam. According to the operator, the dam was built and owned by a Mr. Hubinger who donated the dam and property to the YMCA.

The dam impounds less than 1000 acre feet of water and the height of the dam is 10± feet taken from the outlet invert to the top of the dam. According to recommended guidelines, the dam is classified as small in size. The dam has a low hazard classification based upon the impoundment capacity and discussions with the Corps which indicates that a breach of the dam would probably not cause loss of life or extensive property damage.

the findings of our visual inspection revealed that the condition of the dam is poor. The upstream weir is deteriorated and has fallen to a state of disrepair (Photo Page 3). The downstream weir has several areas of seepage at the downstream side (photo 5 and 6). The crest and slopes are overgrown with trees and brush (photos 1 and 2).

We are enclosing the following items:

1. Plans from survey done by Storch Engineers, 161 Main Street, Wethersfield, Connecticut

2. A map showing location of dam

Selected photographs with descriptions
 Cahn Engineers visual inspection checklist

5. Inventory sheets compiled by Cahn Engineers, Inc.

- 6. The inventory sheet from State Board for the Supervision of Dams.
- 7. The Corps' inventory sheet

8. Other photographs of dam

9. Plotting of survey done by Cahn Engineers, Inc.

10. Notes from field inspection

We wish to express our appreciation for the cooperation of your staff in this matter and further appreciate the opportunity to be of continued service to the Corps of Engineers.

If you have any questions, please feel free to contact us.


Very truly yours,

CAHN ENGINEERS, INC.

Peter M. Heynen, P.E.

Chief Geotechnical Engineer

PMH/na



Dug Stane wasee wet a severy ener wetern wall coenat, retire wase elasation (1975)

scap lake

area

## زی

### Granss Ford Dom

Owner: YMEA - East liven 865-3161

) Operator: Walter Allen 467-0031

(3) Operation facilities: 10" valve (low level) - operable - d/s side dam
(6" runoff (top of dom)

no maintenance for volve

15" R.C.P. under Grows Street

Gales opened in anticipation of storms but not readily available in high water.

Value kept closed except during spring thow when it's opened for I day mox.

a problem - no proceedure for emergencies


No lake level readings

No scepage or flow monitoring

- 1) No maintenance procedures
- 25) 1st owner- Hubinger
  3 compe at pond
- i) State for flashboards but not used
- 7) Dam not patrolled
  - 3) No maintenance for dam

## Granis Pand Dam

I Height of dans a 22 total demotions



Maximum and suls = 15' @ center of pond

Perposed by Stored trying

Ripropuls of alling
Hew-18"-ROP conter Granning St.
Wider Granis st from
installation of 24"-32" ROP w/ splast pad

L'Impart area 400 500' d/s

	EHV-3	WATER RESOURCES COMMISSION 7	=-51.3
Inve	ntoried W <sup>o</sup> S	INVENTURE DATA	
	27 MAY 1964	LA+ <1	
	Name of Dam or I	Pond GRANISS POND CLAKE HA	(bunger)
		EH 2.7 FM 2.5 U 0.1	
	Nearest Street I	Location GRANISS STREET	
	Town	EAST HAVEN	
	U.S.G.S. Quad	1. BRANFORD	
	Name of Stream	am UNNAMED TRIVER	
	Owner CAMY	P HUBINGETZ - YMCA	il Vy
86523	Address <u>EA</u>	ST HAVEN	6/23
			<i>;</i> ·
1 % &.	wie calling back		· · · · · · · · · · · · · · · · · · ·
·	Pond Used For	RECREATION D	9 0.165M
	Dirensions of Po	ond: Width Goo FOFT Length 1400 FOF	I Area 20 Acres
	Total Length of	Dam Goo FEET Length of Spillwa	y 4 FEET
	Location of Spil	Llway EAST END OF DAM	<del></del>
	Height of Pond A	Above Stream Bed 20 FEET SLOPES	RAPIDLY
19007.	Height of Embank	ment Above Spillway 4 FEET	
<b>/</b>	Type of Spillway	Construction CONCRETE	
	Type of Dike Con	struction <u>EARTH</u>	•
	Downstream Condi	itions NON TH HIGH STREET	
	Summary of File	Data	
			:
` :	Remarks TREE	S GROWING ON DIKE	
•			·
	garantaga dalam majarat kanana dalam kalendar dalam da		
	The same of the sa	er i de la companya del la companya de la companya	
	Would Failure Ca	muse Damage? YES	Class B

AND DESCRIPTION



Photo 1 - Crest of dam. Runoff pipe over crest in background.



Photo 2 - Downstream Slope of dam. Runoff (6 m) in Center and Graniss Street inforeground.

US ARMY ENGINEER DIV. NEW ENGLAND CORPS OF ENGINEERS WALTHAM, MASS.

> CAMN ENGINEERS INC. WALLINGFORD, CORN. ENGINEER

NATIONAL PROGRAM OF INSPECTION OF NON-FED. DAMS Graniss Pond Dam
TR · Farm River
East Hoven, Connecticut
CE# 27 660 KD
DATE 9/18/79 PAGE C-1




Photo 3 - Upstream weir and spillway channel. Downstream weir in background.




photo 4 - Downstream weir, outlet value and channel to 15" R.C.P. from

US ARMY ENGINEER DIV. NEW ENGLAND CORPS OF ENGINEERS WALTHAM, MASS.

> CAMN ENGINEERS INC. WALLINGFORD, COMM. ENGINEER

NATIONAL PROGRAM OF INSPECTION OF NON-FED. DAMS Graniss Pond Dam
TR-Farm River
Cast Haven, Connecticut
CE# 27 660 KD
DATE 9/18/79 PAGE C-2




Photo 5 - Scepage, efflorescence and cracking at downstream weir.




Photo6 - 12 " outlet valve below downstream weir. Note scepage to left of value opening.

US ARMY ENGINEER DIV. NEW ENGLAND CORPS OF ENGINEERS WALTHAM, MASS.

> CAHN ENGINEERS INC. WALLINGFORD, COMM. ENGINEER

NATIONAL PROGRAM OF INSPECTION OF NON-FED. DAMS Graniss Pond Dam
TR-Farm River
East Haven, Connecticut
CE# 27660 KD
DATE 9/18/79 PAGE C-3




Photo7- Channel to 16" R.C.P under Graniss Street. Valve stem in foreground.




Photo 8-15" R.C.P. outlet und riprap at downstream Side of Graniss Street.

US ARMY ENGINEER DIV. NEW ENGLAND CORPS OF ENGINEERS WALTHAM, MASS.

> CAHN ENGINEERS INC. WALLINGFORD, CORN. ENGINEER

NATIONAL PROGRAM OF INSPECTION OF NON-FED. DAMS Graniss Pond Dam
TR-Farm River
East Haven, Connecticut
CE# 27-660 KD
DATE 9/18/79 PAGE C-4



Photo 9 - Stone wall at downstream side of Graniss Street.




Photo 10 - Ponded water and concrete retaining wall at downstream side of Graniss Street.

US ARMY ENGINEER DIV. NEW ENGLAND Corps of Engineers Waltham, Mass.

> CAHN ENGINEERS INC. WALLINGFORD, COMM. ENGINEER

NATIONAL PROGRAM OF INSPECTION OF NON-FED. DAMS Graniss Pond Dam
TR-Form River
East Haven, Connecticut
CE# 27 660 KD
DATE 9/18/19 PAGE C-5

# VISUAL INSPECTION CHECK LIST PARTY ORGANIZATION

PROJECT Graniss Pond Dam		DATE: 9/18/79			
			M 1:00 P.M		
		WEATHER: Sun	wy - warm - 75°F		
			U.S. DN.S		
PARTY:	INITIALS:	DI	SCIPLINE:		
1. Jay Coskllo	J.C.	Co	hn Engineers, Inc.		
2. Peter M. Heynen	P.M. H		hn Engineers, Inc.		
3. Miron Petrovsky	<u>M. P.</u>		hn Engineers Tinc.		
4. Rob Jahn		<u>Ca</u>	hn Engineers, Tinc.		
5. Hector Moreno	<u> 4.M.</u>		hn Engineers .Inc.		
6.	***************************************		***************************************		
PROJECT FEATURE		INSPECTED BY	REMARKS		
1. <u>Dam Embonkment</u>	P.M.	Ч, Т.С., М.Р., В.Т., )	и. М.		
2. Spillway Channel	Р.М.	H, J.C., M.P., H.M.	·		
3. Upstream weir		J, J.C., M.P, 8.J.			
4. Downstream weir P.M.H., JC., M.P., B.J.					
5.	<del></del>				
6.	······································				
7.	-				
8.					
9.			Web-12-10-10-10-10-10-10-10-10-10-10-10-10-10-		
10.					
11.					
12					

### PERIODIC INSPECTION CHECK LIST

PROJECT Graniss Pond Dam

Page A-2

DATE 9/18/79

PROJECT FEATURE Dam Embankment BY P.M.H.J.C., M.P., H.M.

AREA EVALUATED	CONDITION
DAM EMBANKMENT	
Crest Elevation	$203^{\pm}$ C.E datum $202^{\pm}$ Stop of valve stem = 200.00
Current Pool Elevation	202± ) Top of Valve Stein = 20000
Maximum Impoundment to Date	Un known
Surface Cracks	none observed
Pavement Condition	N/A
Movement or Settlement of Crest	noneobserved
Lateral Movement	none observed
Vertical Alignment	
Horizontal Alignment	) 900d
Condition at Abutment and at Concrete Structures	
Indications of Movement of Structural Items on Slopes	none
Trespassing on Slopes	some
Sloughing or Erosion of Slopes or Abutments	some erosion from trespassing
Rock Slope Protection-Riprap Failures	displacement and vegetation
Unusual Movement or Cracking at or Near Toes	none
Unusual Embankment or Downstream Seepage	scepage and ponded water below road. Also in vicinity of 6" runoff
Piping or Boils	pipe.
Foundation Drainage Features	N/A
Toe Drains	N/A
Instrumentation System	N/A

### PERIODIC INSPECTION CHECK LIST

PROJECT Graniss Pond Dom

Page 4-3

DATE 9/18/79

PROJECT FEATURE Spillway weirs and Channel BY J.C. M.P. PMH

ARI	EA EVALUATED	CONDITION
	WORKS-SPILLWAY WEIR, APPROACH DISCHARGE CHANNELS	4/s weir, Channel, d/s weir
Ger Loc Tre	proach Channel  meral Condition  pse Rock Overhanging Channel  pes Overhanging Channel  por of Approach Channel  ir and Training Walls	poor -needs dredging  none - right channel wall decay  none  not observed  two weirs
Rus Spa Any Any	neral Condition of Concrete st or Staining alling v Visible Reinforcing v Seepage or Efflorescence ain Holes	u/s - very poor d/s - fair  mone observed  u/s - total collapse d/s - some  none  d/s - at base  none observed
Ger Loc Tre	meral Condition  ose Rock Overhanging Channel  ees Overhanging Channel  oor of Channel	poor none yes debris in channel
Oth	ner Obstructions	N/A

### PERIODIC INSPECTION CHECK LIST

PROJECT Graniss Pond Dam

DATE 9/18/79

PROJECT FEATURE

BY J.C. M.P. P.M.H.

FΑ		TED

### CONDITION

### OUTLET WORKS-OUTLET STRUCTURE AND OUTLET CHANNEL

General Condition of Concrete

Rust or Staining

Spalling

Erosion or Cavitation

Visible Reinforcing

Any Seepage or Efflorescence

Condition at Joints

Drain Holes

Channel

Loose Rock or Trees Overhanging Channel

Condition of Discharge Channel

12" low level value d/s side d/s weir

poor

efflorescence

some

cracking

none observed

base of weir and at value opening

N/A

some trees

rocks and debris in channel between weir and 15" R.C.P. R.C.P. empties to d/s slope road embank ment. Some riprap.

